

Project Fact Sheet

Howard Middle School (Comprehensive)

800 E Robinson St
Orlando, FL 32801



Project Update:

-Master Permit and Portables Permit were issued May 2023.

-Construction Notice-To-Proceed was issued June 2023.

-Pre-Construction Kick-off Meeting was held June 2023.

-Preliminary activities have been coordinated with the CM and Mobile Modular for portable installations; portables scheduled to be delivered mid-August.

-Demolition, temporary fence for ramp, and retaining wall have been completed. All debris has been removed and bricks were salvaged per OCPS instructions.

-Electrical and sewer trench in-progress.

-Existing storage containers will be removed.

-CM Trailer has been set on-site.

-Owner-Direct Purchases are being prepared.

Project Information:

- **Building Completion Date:** Dec 2025
- **Project Completion Date:** Dec 2025
- **School Opening:** N/A
- **No. on Sales Tax Referendum:** N/A
- **Student Capacity:** 1179
- **Gross Floor Area:** 161,000
- **Site Area:** 4.4 acres
- **District:** 6
- **Learning Community:** SW

Architect: Rhodes & Brito

Contractor: Lego Construction

Project Manager: Doraydee Rios

Adopted Budget: \$55.1 M

Project Description:

Renovation of:

- Hard Courts
- Softball Field
- Track and Field
- Expanded Parking Lot
- Secure campus with one public entrance
- Classroom Technology
- Replacement of Systems
- Various improvements campus wide